BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Package-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground In Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division**
2	Estimate cost / Amount	Rs.575.00 Lakhs
3	Name of Contractor	Sri.N JAGADISH
4	Amount of Contract	Rs.50009699.00
5	Agreement No	179/2020-21, Dated:08-02-2021
6	No. and date under which the work order has been issued	179/2020-21, Dated:08-02-2021
7	Time limit originally fixed for completion	09 months
8	Date of application by the contractor for granting extension	04/11/2021
9	Date of receipt of application in the sub-division office	04/11/2021
10	Extension granted if any:	Nil
	1. From	07/11/2021
	2. To	07/04/2022
11	Work carriedout by the contractor during the original period stipulated in contract	50% of the Work Completed
12	Work carriedout during the first period of extension	

Scanned by TapScanner

13	Work carriedout during and extension	Actual BOQ Quantity
14	Time now applied for	01 Month
15	Date of recommending time limit applied	05 Months
16	Whether the original application of contractor is enclosed	-
17	Balance work remaining to be done.	50% of work
18	Probable time required for completion of remaining work	04 Months
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Due to Covid-19 Lockdown & there is delay in completion of work. Hence, extension of time is recommended without levying any penalty on the contractor
22	Recommendation of Executive Engineer	As proposed by AE & AEE

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by TapScanner